TIME EXTENSION PROPOSAL

Sl. No	Item	Description
01	Name Of Work	Construction of Ambedkar Samudhaya bhavan at Mallasandra in ward no.13 in Shettyhalli sub division
02	Amount of Sanctioned Estimate	Rs.200.00 Lakhs
03	Work Code	P2415 Reserve fund for T and F Committee
04	Job Code	013-17-000067
05	A.S No.	BBMP/EE/PD/AS/07/2017-18, Date: 27-09-2017
06	T.S No.	CE/DZ/TS/222/2017-18, Date:- 27-09-2017
07	Work Order/Aggrement No.	EE/PD/WO/000055/2017-18,Date:- 27-03-2018
08	Tender Premium	-
09	Stipulated Time for completion of Work	22-12-2018 (270 Days)
10	Targeted Monthly Progress	-
11	Progress Achieved Till date	-
12	Reason for Delay	At Work spot there was a old building to remove/demolish, there is a resistance of local residents after clearing the issue work started, due to their issue and modification as per the requirement of local leaders/ residents, work has been delayed
13	Time Extension required	22-12-2018 to 13-08-2020
14	Assistant Executive Engineer's Recommendation	Recommended for Extention without penalty.
15	Executive Engineer's Recommendation	Time extention may be approved.

Scanned with CamScanner

16	Superintending Executive Engineer's Recommendation		
17	Chief Engineers Recommendation	As recommended by the (DA)PM) E.O.T is granted	
18	Time Extension Granted	13-08-2020 (600 days)	
19	Conditions imposed if any		

Asst, Engineer,
Project sub Division

Asst, Executive Engineer,
Project sub Division

Executive Engineer
Project Division

E.O.T is granted

Scanned with CamScanner